CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company

JAS-ANZ
ISO 9001:2000 CERTIFIED

Name of Work : Construction of Dhyana mandira at JP Park Phase II in Ward no.17.

Name of Client	:	**Executive Engineer,** Rajarajeshwari Nagara Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. B.N Girish,** **SKS Infrastructure Pvt. Ltd.** #180, K.G Nagar, 1st Main Road, Bangalore-560019.
Total Cost	:	Rs.53.91 Lakhs
Date of Inspection	:	10.04.2018
Status of Bill	:	1st & Part Bill
In the Presence of	:	(a) **Assitant Engineer (W. No. 17),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G.** Senior Engineer M/s Civil Quality Consultants And Engineers,

PMC Compliance Report

Sl.No	Description of the Item	Unit	Quantity		Comments / observations
1	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the	cum	145.00	:	Work done up to the billed quantity and Quality is satisfactory
2	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width in IN HARD SOIL not exceeding 1.5m in depth	cum	285.30	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550

Case worker | Accounts Superintendent | Exe Engi

Scanned by CamScanner

3	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-	cum	432.00	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column	cum	614.50	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 240kgs, with 40mm & down size graded grinite metel coarse aggregates @ 0.878 cum & fine	Cum	130.83	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 20mm & down size graded grinite metel coarse aggregates @ .878 cum & fine	Cum	9.89	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing & laying IN POSITION REINFORCED CEMENT CONCRETE of design mix M25 with OPC cement @ 340 Kgs with down size graded grinite metel coarse	Cum	185.90	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for Foundation , footing , bases of columns for mass concrete including cost of all materials, labour complete as per specifications.	Sqm	267.10	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬ.ಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

9	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per	Sqm	39.60	:	Work done up to the billed quantity and Quality is satisfactory
10	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth	Sqm	163.70	:	Work done up to the billed quantity and Quality is satisfactory
11	Providing and laying in position reinforced cement cocnrete of design mix M20 with OPC cement @ 27.20 Kgs with 12mm & down sizes graded grantie	Sqm	4.48	:	Work done up to the billed quantity and Quality is satisfactory
12	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels of all shapes & sizes, at all elevations & heights.	Sqm	4.48	:	Work done up to the billed quantity and Quality is satisfactory
13	Extra For providing throating or drip moulding to RCC chajjas with plastreting(labour charges only), as perspecification	M	26.00	:	Work done up to the billed quantity and Quality is satisfactory
14	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with	Tonne	11.60	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

15	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. In depth, compacting each deposited layer by ramming after watering with	cum	229.00	:	Work done up to the billed quantity and Quality is satisfactory
16	Providing and constructing load bearing wall solid concrete blocks having block density not less than 1800 kg / M3 having a minium compressive strength not less than 4.0 n / mm2 conforming to I.S: 2572: 2005 including cost of materials, labour charges, scaffolding, curing complete as	Sqm	493.99	:	Work done up to the billed quantity and Quality is satisfactory
17	Providing & Constructing Granite/ trap/basalt size stone Masonary in Foundationnt with Cement morter 1:6 edges of stone hammer dressed in courses not less than 15 cms high, bond stones at two mtr apart in each course including cost of all materials, labour, curing	Cum	69.00	:	Work done up to the billed quantity and Quality is satisfactory
18	Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including	Sqm	1183.8	:	Work done up to the billed quantity and Quality is satisfactory
19	Providing 15mm thick cement plaster in single coat with cement mortor 1:4, to brick masonry including rounding off corners wherver required smooth	Sqm	526.99	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

20	Providing & fixing of glazed 2 Track-2 Panel Sliding Windows made out of multi Chamered uPVC sections with TPV gaskets having Isolated drainage and reinforced witgh Galvanized iron	Sqm	28.20	:	Work done up to the billed quantity and Quality is satisfactory
21	Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as per approved	Kgs	592.20	:	Work done up to the billed quantity and Quality is satisfactory
22	Providing & applying Two coats of wall putty to inside plasterd walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface	Sqm	537.29	:	Work done up to the billed quantity and Quality is satisfactory
23	Providing & applying Painting in in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thouroughly brushing the surface free from morter drops and other forign mater including preparing the surface even and sand paer smooth, cost	Sqm	537.29	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Authorised Signatory
For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಪಾಲಿಕೆ

Scanned by CamScanner